

**Sauk Valley Community College
September 23, 2019**

Action Item 4.3

Topic: **Protection, Health, and Safety Project Completion –
2019 Underground Fuel Tank Removal Project**

College Health: **Metric 4 – College facilities and grounds are clean and updated. The
campus is safe, secure, and welcoming.**

Presented by: **Dr. David Hellmich and Kent Sorenson**

Presentation:

The following Protection, Health, and Safety Project has been certified as complete by the architect/engineer. The Statement of Final Construction Compliance is attached.

2019 Underground Fuel Tank Removal Project – This project removed the underground fuel storage tank and associated apparatus. The Illinois Fire Marshall Inspector issued a Notice of Violation as a result of an inspection of the underground fuel storage tank. The underground fuel storage tank was subsequently “red-tagged,” which means no new fuel could be put in the tank. The tank was near the end of its anticipated life span. Total cost of the project was \$40,304.75, which met the original project budget adjusted for approved change orders necessary to complete the project within applicable plans, codes, and specifications.

Recommendation:

The administration recommends the Board approve the attached Statement of Final Construction Compliance.

Protection, Health, and Safety Project

Statement of Final Construction Compliance

Name and address of architect/engineer providing the Statement of Final Construction Compliance:

Willett, Hofmann & Associates, Inc.
809 East 2nd Street
Dixon, Illinois 61021
Thomas W. Houck, AIA, PE

Final Cost of the project:


Approved Budget \$38,000.00 Adjusted Budget \$40,304.75 Actual Cost \$40,304.75

I have reviewed the originally recommended construction program, cost estimate, actual construction work in place, and contractor's pay records, and hereby certify that to the best of my knowledge the project has been constructed within the original or amended budget and has met applicable plans, codes, and specifications.

Thomas W. Houck
Architect/Engineer's Signature

August 28, 2019
Date

001-015136
Illinois Registration Number



Approved by the Sauk Valley Community College Board of Trustees

Date September 23, 2019

Signed _____, Chairperson

_____, Secretary